EXHIBIT C

REMEDIATION ESTIMATE

The following Remediation Estimate was prepared in 2013. Some costs such as surveyor and post closure monitoring were not calculated. It is now seven (7) years later and all costs are now increased.

Cimarron Ranch Remediation Estimates

Work Item	\$ Cost	Date
DEC Soil Testing Plan implementation (10 pits)	0 – 25,000	9-13
Remediation Plan based on soils (P.E. required)	10,000+	9-13
Basic plan implementation (grading, sorting, trucking)	1,186,700	3-13
 Cover soil (18" clean fill + 6" topsoil) 	500,000	Est.
HDPE impervious membrane	75,000	Est.
Percolated drainage interceptor fabric	120,000	Est.
Monitoring of work (20 – 30 days @ \$1,500-\$2,000 / day)	30,000 – 40,000	9-13
Closure Construction Certification report (P.E. required)	20,000 – 40,000	9-13
Total Cost Estimate	\$1,941,700 - \$1,971,700	
Surveyor required for pre/during/post closure	\$\$\$\$	
procedures to establish permanent reference points,		
confirmation of graded C&D fill before and after		
capping as part of certification report		
Cost of post closure monitoring not included	\$\$\$\$	
Dated costs were provided during economic	\$\$\$\$	
depression		

Cimarron Ranch

Remediation Plan for the Compost and Construction and Demolition Debris Processing Facility

June 26, 2013

Prepared by:



Accepted by:

Hon. Francis A. Nicolai, Justice

Date signed

Alexander Kasper, Owner

Town of Putnam Valley
Robert Tendy, Supervisor

Date signed

Introduction

The original Court approved Restoration Plan, dated May 6, 2009, was designed to meet the Court's 3-12-09 order to develop such a plan, ie a program that would restore the land to its condition prior to the unapproved activities. It has become apparent that a plan such as the one approved will not be economically feasible. Its cost would, by rough estimates obtained from prospective contractors, approach or exceed the appraised value of the entire 440± acres. Consequently the following revisions to the original plan are to be implemented.

Objectives

Remediation of the unpermitted activities conducted on this site shall be rendered safe, innocuous and stable. The activities that are neither agricultural in nature nor permitted by the Town include:

- Land clearing without a logging permit, Chap. 140-Forestry.
- Disturbance within a regulated wetland and its buffer, Chap. 144-Freshwater wetlands, Watercourse and Water Bodies
- Excavation without a permit, Chap. 165, Zoning, Art XVI Excavations.
- Land disturbance without an Erosion and Sedimentation Permit, Chap. 155, Erosion and Sediment Control.
- New road construction.
- Land filling.
- Importation of construction and demolition debris, including concrete, asphalt, brick, lumber, logs and stumps.

Content

This Restoration Plan shall consist of two documents: a written description of the work to be done and a graphic description of the restoration. All portions of the restoration process shall be monitored by the Receiver and representatives of the Town and DEC, at their discretion. The standards for closure of a waste management facility, such as this, are described in 6 NYCRR Part 360, Solid Waste Management Facilities. Section 360-1.14, Operational Requirements for All Solid Waste Management Facilities, includes subdivisions 360-1.14(b), Water, and (w), Closure. The first subdivision states that (1) solid waste materials shall not be allowed to enter surface or subsurface waters, and (2) leachate shall not be allowed to migrate into either surface or groundwaters. Subdivision (w) requires that all facilities must be closed properly, monitored and closure maintained in such a manner to minimize the need for further maintenance or remediation. All closures must prevent or remedy adverse environmental or health impacts, eg. Contravention of surface or groundwater standards. The following operations are intended to satisfy these standards.

Sequence and Timing

The following sequence is approximate. Several of the operation could be carried on simultaneously. The time allocated to each work item is approximate. Weather conditions and contractor coordination may affect these estimates to a minor degree. Work is to commence immediately upon notification of sufficient available funds. It shall proceed in a continuous fashion from beginning to end. Final seeding and mulching shall be completed no later than September 15th allow adequate growth

for ground stabilization. A later completion date may require an application of hydromulch at the manufacturer's erosion control rate for over-winter stabilization of these disturbed areas.

Work Item Sequence

work item sequence				
Work Item	Time	Equipment		
Phase I				
Install erosion and sediment controls.	2 days	Ditch Witch		
Process stumps and logs into mulch	30 days	Stump shear Stump grinder Loader		
Remove felled trees from along down-slope of graded area in	1-2 days			
the SE corner of the disturbed area	_			
Process collected felled trees into mulch.		Trucks		
Any material found which requires special handling will be	10-30 days	Beast Recycler		
separated, contained and trucked off-site. There shall be no		Excavator		
on-site processing of non-organic C&D materials.		Screener		
		Containers (?)		
Stock pile chipped/mulched material for use on-site or				
trucking off-site		<u> </u>		
Phase II				
Regrading of Site				
Regrade terraced area in the SE corner Face fill days to 1.5 (vertex basis)				
o Ease fill slope to 1:5 (vert.: horiz.) maximum.				
 Ease cut slope as feasible using material from fill slope. 				
 Spread 4"± mulched material and incorporate into 				
top 12" of existing mineral soil.		AND THE PARTY OF T		
Spread stock piled topsoil, leaving road area as				
mineral soil with incorporated mulch.		· ·		
Seed and mulch restored areas.				
and and an				
Phase III		<u></u>		
Regrade remaining concrete, asphalt, slat, etc. as	5-10 days	'Dozer		
indicated on plan.	,	Loaded		
 All material shall be concentrated as shown. 		Truck		
 Maximum slope shall be 1:5. 		Dumpster		
Exposed material to remain in place and				
relocated material shall be thoroughly				
compacted with heavy tracked equipment.				
 All inappropriate material encountered,, such 	****			
as household refuse, plumbing and electrical				
material, shall be placed in dumpsters for				
appropriate disposal at a licensed facility.				
 In the event that suspicious/unidentifiable material 				
is encountered, samples shall be tested for VOCs,				
asbestos, etc. Samples shall be taken by the on-site				
monitor. Chain of custody records will not be	_			
necessary. Such materials shall be left in place until				

test results are available. Inappropriate material shall be disposed of accordingly. Tracking records from site to receiving facility shall be kept by the contractor.

- o Concentrated and graded C&D material shall be capped with 12" of clean fill.
 - Top 6" will be topsoil capable of supporting soil-stabilizing growth of vegetation.
 - Topsoil may include screenings from the onsite operations fortified with on-site compost and wood chips in a 3:1:1 ration, respectively.
 - Bottom 6" of fill may include some small sized C&D material as well as the stony screenings from the screening operation.
- o Finished grading around the capped material shall be done in such a manner that upslope surface runoff is directed around the capped material, as shown on the plan.
- Other disturbed areas, such as interior circulation roads shall be regarded in a manner to attain sheet runoff flow to the greatest extent practicable.
 - Regraded areas shall receive a minimum of 4" of wood chips incorporated into the top 12" of mineral soil.
 - Any remaining compost shall be incorporated into areas of steepest slope to improve viability of stabilizing vegetation.
 - Areas under current deposits of woody material and possibly under C&D material to be relocated may retain original soil profile.
 - If soil profile remains, scarify, seed and mulch.
 - If topsoil has been striped, scarify and incorporated 4" of wood chips into the upper 12" of mineral soil, seed and mulch.
- o The principle access road from Cimarron Road shall remain from Cimarron road to the first junction.
 - The drainage swale along the --- side shall be stabilized with rip-rap, as detailed.
 - Drain outfall shall be piped to toe of slope before discharging.
 - Drain discharge shall have energy dissipater installed as detailed.
- New road to Cimarron Ranch horse barn shall be regraded as necessary.

Grading shall pitch down slope maintaining sheet flow to the greatest extent possible.
 Water bars shall be installed as shown.
 Backfill open utility trench north of entrance road.

Site Stabilization Seed all areas disturbed by the unpermitted activities 1 day as shown on the Seed & Mulch Distribution plan insert on the Restoration graphics. South area of site, where the least activity occurred shall be seeded with Riparian Buffer Mix, ERNMX-178, from Ernst Conservation Seeds. This mix shall be supplemented with tree species seed at the rate of 5% each by weight: Acer rubrum/Red Maple, Acer saccharum/Sugar Maple, Fraxinus pennsylvanica/Green Ash, and Quercus rubra/Red Oak. In addition, the seed for the area within 50ft. of the wetland shall have 5% each by weight: Cornus stolonifera/Red-osier Dogwood, Lindera benzoin/Spicebush and Viburnum dentatum/Arrowwood viburnum. Supplemental seed is also available from Ernst. This mix shall be sown at the rate of 15 lbs/ac. o <u>Alternative</u> Supplement existing revegetated area with saplings and shrubs acclimated to wet conditions and located as shown on plan. The area utilized most intensively for the processing and stock piling of materials and heavy equipment storage shall be seeded with Native Upland Wildlife Forage and Cover Meadow Mix, ERNMX-123, from Ernst Conservation Seeds. This mix shall be supplemented with 5% each of Acer saccharum/Sugar Maple, Betula lenta/Sweet Birch, and Quercus rubra/Red Oak, also available from Ernst. This mix shall be sown at the rate of 15 lbs/ac. The entrance road shoulders and embankment shall be seeded with Native Steep Slope with Annual Ryegrass, ERNMX-181, from Ernst Conservation Seeds. This mix shall be sown at the rate of 30 lbs/ac. o The restored road to the horse barn shall be

seeded with Native Right-of-way Woods Seed

Mix with Annual Ryegrass, ERNMX-132-1. This mix shall be sown at the rate of 30 lbs/ac. If seeding is done in combination with hydro-mulching the seed supplier must be consulted for application procedures. It may be necessary to broadcast tree and shrub species seed by hand, depending upon the equipment used.		
 Mulch shall be applied to all seeded areas to provide temporary stabilization while the seeded material is able to germinate and form sufficient growth to provide permanent soil stabilization. The wood mulch produced on-site is inappropriate for the necessary seed protection. Chopped straw mulch shall be applied at the rate of 1.5-2.0 tons/ac., alternatively, Hydro-mulching at the rate of 1,500 lbs/ac. of paper mulch with a polyacrylamide tackifier additive, such as Slicky Sticky® at the rate of 15lbs/ac., or Winter stabilization, if necessary, shall be hydromulch with wood fiber at the rate of 2,000 lbs/ac. with a polyacrylamide tackifier additive, such as Slicky Sticky® at the rate of 15 lbs/ac. 	1-2 days	Mulch chopper Hydro-mulcher
Remove erosion and sediment controls upon Town verification of permanent site stabilization.	1 day	
	108± days 3½± mo.	

Monitoring

Monitoring inspections shall be made of the restoration activities to assure that the objectives of the plan are achieved as prescribed and in a timely fashion. On-site monitoring inspections shall be made by the Receiver:

- Daily during critical activities
- During or within 24 Hrs after a significant rainfall ≥½".
- Written reports shall be prepared and submitted to the Court, Town, Valley View Farm and the responsible Contractor. These reports shall contain:
 - o Placement and condition of erosion and sediment controls.
 - o Restoration activities at the time of inspection.
 - o Progress since the previous inspection.
 - o Recommendations
- Erosion and sediment (E&SC) control maintenance.
- E&SC modification to better protect the restoration area.
- Restoration of the site stability.

Monitoring shall continue on a bi-weekly basis and post rainfall until the site has been permanently stabilized. This should after the first full growing season.

Working Conditions

- All work shall be limited to the hours of 8:00 am to 6:00 pm, Monday through Friday.
- No work shall be done on legal holidays.
- Trucks used for hauling materials off-site shall be no larger than 20 c.y. capacity, unless approved in writing from the Town.
- Contractor shall base his proposal on his own volumetric and areal computations

All truck traffic hauling materials off-site shall proceed east on Cimarron Rd. to Church St. and Mill St. to Rt. 6. Return traffic shall reverse this route. Alternate routes may be used with written approval from the Town.



